COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AT WIDIA SCHOOL COMPUND ROAD & C NARAYANA LAYOUT IN BAGALAGUNTE IN WARD NO: 14**

2. Sanctioned Estimate No. & Dt : CE/D2/TS/165/2017-18. dt/26-09-2017

3. Head of Account which is Chargeable : P-3111

4. Work Order No. & Dt : EE/DD/WO/379/2017-18 dt/27-03-2018

5. Name of Contractor : **THE TECHNICAL MANGER, KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 641/2017-18

8. Check measurement of the Asst. : M.B. No. 641/2017-18 Page No. 64015

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE T. Dasarahalli Page No 64020/2

incharge of the work : Sub Division

10. a) Asst. Engineer : Manjunath. D S

b) Asst. Exe. Engineer : Shivakumar Odayar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50 lakh	4988074-00	—	11926-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

Odayar 25/4/18

ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (